



AULARIO (CRA) PENYAGOLOSA LES USERES (CASTELLÓN)

**Diagrama de tiempos-actividades
(Completo 1/11/2019 - 31/10/2020)**



Plan de pagos		Nov '19	Dic '19	Ene '20	Feb '20	Mar '20	Abr '20	May '20	Jun '20	Jul '20	Ago '20	Sep '20	Oct '20
Pago mensual		49.890,770 €	134.813,980 €	133.044,020 €	68.242,480 €	92.556,850 €	190.880,580 €	244.065,410 €	242.737,740 €	236.976,320 €	201.728,080 €	113.714,410 €	87.676,420 €
Pagos acumulados		49.890,770 €	184.704,750 €	317.748,770 €	385.991,250 €	478.548,100 €	669.428,680 €	913.494,090 €	1.156.231,830 €	1.393.208,150 €	1.594.936,230 €	1.708.650,640 €	1.796.327,030 €

Plan de pagos



		Plan de pagos											
MESES		Nov '19	Dic '19	Ene '20	Feb '20	Mar '20	Abr '20	May '20	Jun '20	Jul '20	Ago '20	Sep '20	Oct '20
Parcial		49.890,72 € (2,78%)	134.813,98 € (7,60%)	133.044,02 € (7,41%)	68.242,48 € (3,80%)	92.556,85 € (5,15%)	190.880,58 € (10,63%)	244.065,41 € (13,59%)	242.737,74 € (13,51%)	236.976,32 € (13,19%)	201.728,08 € (11,23%)	113.714,41 € (6,33%)	87.676,42 € (4,88%)
Acumulado		49.890,72 € (2,78%)	184.704,75 € (10,28%)	317.748,77 € (17,69%)	385.991,25 € (21,45%)	478.548,10 € (26,64%)	669.428,68 € (37,27%)	913.494,09 € (50,85%)	1.156.231,83 € (64,37%)	1.393.208,15 € (77,56%)	1.594.936,23 € (88,79%)	1.708.650,64 € (95,12%)	1.796.327,03 € (100,00%)



PROYECTO BÁSICO Y DE EJECUCIÓN
1804
SEPTIEMBRE 2019

**CONSTRUCCIÓN AULARIO DE LES USERES
C.R.A. DEL PENYAGOLOSA**

Promotor
CONSELLERÍA DE EDUCACIÓN, CULTURA Y DEPORTE

Situación
CALLE ALCORA, 2(B) - LES USERES. C.P. 12118 (CASTELLÓN)

Plano
PROGRAMA DESARROLLO TRABAJOS

PDT
SE

Jorge Catalán Vázquez
D. Jorge Catalán Vázquez

